



**ALL RESTAURANTS AND BUSINESSES ARE ACCESSIBLE DURING CONSTRUCTION!**

**WORK COMPLETED THIS WEEK:  
MONDAY - FRIDAY [03.15 - 03.19]**

- Tree fence/protection was installed along Central Avenue between 11th and 8th Streets.
- AT&T's subcontractor, DRS, continued installing structures and conduit along Central Avenue between 9th and 7th Streets.
- Wilmette Avenue storm sewer work was completed.
- Central Avenue storm sewer work continued between 7th and 4th Streets.
- Traffic signal/electrical work continued at the Central/Wilmette intersection.

**WORK SCHEDULED NEXT WEEK:  
MONDAY - FRIDAY [03.22 - 03.26]**

- **North side Central Avenue sidewalk work begins Monday, March 22; access to businesses will be maintained.**
- AT&T's subcontractor, DRS, continues relocation work along Central Avenue between 9th and 7th Streets.
- Central Avenue storm sewer work continues east of 6th Street.
- Electrical work continues at the Central/Wilmette intersection.

**VISIT THE PROJECT WEBSITE FOR MORE  
DETAILS ON THE 2021 WORK SCHEDULE!**

**DETOUR INFORMATION**

Central Avenue is westbound-only from 11th Street to Sheridan Road; traffic between 11th Street and Sheridan Road is driving on the north side of Central Avenue. PACE bus detour routes from 2020 are in effect.

Find more information at [wilmettestreetscape.com/staging-detour-parking-maps/](http://wilmettestreetscape.com/staging-detour-parking-maps/)

**TRAFFIC EXPECTATIONS**

- Next week, the downtown sidewalk work will require temporary eastbound Central Avenue closures between 12th and 11th Streets; closures will be one block at a time.
- Wilmette Ave traffic between Green Bay & Lake Ave will remain two way.

**BUSINESS AND RESIDENT NOTIFICATION**

- The construction team is working with Central Avenue and Wilmette Avenue businesses regarding downtown sidewalk work - reach out to Lisa or Clay with any concerns.
- South side Central Avenue roadway excavation in the residential section is tentatively set for mid-April; please postpone any parkway work until construction is substantially complete.

**[wilmettestreetscape.com](http://wilmettestreetscape.com)**

Please visit the website which has great information regarding the project scope, project updates, graphics, exhibits, FAQs and much more!

Please contact us with any questions!

Lisa Brock, P.E. - Village Liaison: 847-323-3602  
Clay Keller, P.E. - Resident Engineer: 630-936-9456