



**CENTRAL AVENUE ASPHALT SURFACE PREPARATION BEGINS NEXT WEEK—BE ALERT!**

**DOWNTOWN WORK COMPLETED THIS WEEK:  
MONDAY - FRIDAY [06.14 - 06.18]**

- Milled asphalt on Wilmette and Central Avenues west of 12th Street.
- Paved first layer of asphalt on Wilmette and Central Avenues west of 12th Street.
- Completed brick restoration in Veterans Park.
- Installed sod at Village Green and along Wilmette Avenue.

**DOWNTOWN WORK SCHEDULED NEXT WEEK:  
MONDAY - FRIDAY [06.21 - 06.25]**

- Structure adjustments begin on Central and Wilmette Avenues.
- Detector loop installation begins at the railroad crossings on Central and Wilmette Avenues.
- Electrical work and tree stump grinding at Village Green begins.
- Pour remaining sidewalk gaps and other miscellaneous locations.
- Touch up planting beds.

***DOWNTOWN WILMETTE IS OPEN! ALL BUSINESSES/RESTAURANTS ARE OPEN!***

**DETOUR INFORMATION**

Central Avenue is westbound-only from 11th Street to Sheridan Road.

Central Avenue traffic between Green Bay Road and 11th Street is two-way; please watch for pedestrians.

Find more information at [wilmettestreetscape.com/staging-detour-parking-maps/](http://wilmettestreetscape.com/staging-detour-parking-maps/)

**[wilmettestreetscape.com](http://wilmettestreetscape.com)**

Please visit the website which has great information regarding the project scope, project updates, graphics, exhibits, FAQs and much more!

Please contact us with any questions!

Lisa Brock, P.E. - Village Liaison: 847-323-3602  
Clay Keller, P.E. - Resident Engineer: 630-936-9456

**TRAFFIC AND PARKING EXPECTATIONS**

- Structure adjustments may cause minor temporary interference with traffic flow and parking; use caution around the barricades.
- **Central Avenue traffic is now driving on the south side between 11th Street and Sheridan Road; please use caution as motorists become familiar with the new traffic pattern.**

**SCHEDULE UPDATES**

- **Asphalt surface preparation begins next week; paving is anticipated to begin Monday, June 28.**
- The majority of the project work will be complete by June 30. Due to supply chain issues, traffic signal and festoon lighting will be delayed about one month. *We apologize for the inconvenience and thank you for your patience!*

