



**TRAFFIC SIGNAL AND FESTOON LIGHTING WORK CONTINUES NEXT WEEK!**

**DOWNTOWN WORK COMPLETED THIS WEEK:  
MONDAY - FRIDAY [07.26 - 07.30]**

- Installed caps and letters on seat walls at Village Green.
- Pulled electrical cable and installed signal posts/mast arms.
- Miscellaneous cleanup and touchups.

**DOWNTOWN WORK SCHEDULED NEXT WEEK:  
MONDAY - FRIDAY [08.02 - 08.06]**

- Traffic signal cabinet work and testing.
- Festoon lighting installation.
- Wayfinding signage installation.
- Electrical and irrigation work at Village Green.

**DOWNTOWN WILMETTE IS OPEN! ALL BUSINESSES/RESTAURANTS ARE OPEN!**

**DETOUR INFORMATION**

Central Avenue is westbound-only from 11th Street to Sheridan Road.

Central Avenue traffic between Green Bay Road and 11th Street is two-way; please watch for pedestrians.

Find more information at [wilmettestreetscape.com](http://wilmettestreetscape.com)

**TRAFFIC AND PARKING EXPECTATIONS**

- Expect congestion at and near the intersection of Central Avenue and Wilmette Avenue during traffic signal and festoon lighting work; *please use caution and drive carefully through the intersection.*

**SCHEDULE UPDATES**

- Wayfinding signage installation is scheduled to begin the first week in August.
- New traffic signals are scheduled to be operational Monday, August 9.
- Miscellaneous punch list work will be ongoing over the next few weeks.
- *Remaining downtown work is expected to be finished by August 15.*

**[wilmettestreetscape.com](http://wilmettestreetscape.com)**

Please visit the website which has great information regarding the project scope, project updates, graphics, exhibits, FAQs and much more!

*Please contact us with any questions!*

Lisa Brock, P.E. - Village Liaison: 847-323-3602  
Clay Keller, P.E. - Resident Engineer: 630-936-9456

